Royalty Statement for the work of: "Package-1" a) Improvements to playgrounds at Thanisandra Village at Ward No:06 b) Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No:09 c) Improvements to playgrounds at Ward No:11 Kuvempunagara d) Developmental Works to Play ground (stadium) in Ward No:05 Jakkur e) Developmental works to Play ground (Stadium) Sahakaranagara Ward No:08 Kodigehalli (3rd and Part Bill)

Sl.No	Particulars	Unit	Quantity	Stone		Sand		Gravel Earth
				Constant	Quantity	Constant	Quantity	
1	PCC 1:4:8	CUM	517.54	0.850	439.91	0.570	295.00	
2	SSM 1:6 Foundation	CUM	436.55	1.05	458.38	0.28	122.23	
3	PCC 1:2:4	CUM	60.82	0.88	53.40	0.53	32.23	
4	Embackment Gravel	CUM	2507.00					2507.00
5	RCC M20	M3	236.65	0.690	163.29	0.430	101.76	
6	Solid Block in 1:4, 40x20x20 cms	Sqm	32.20			0.020	0.64	
	Total				**1114.97**		**551.87**	**2507.00**

Material	Quantity	Rate	Amount
Size Stone	1114.97	158.00	176166.00
Sand	551.87	104.00	57394.00
Gravel (murram)	2507.00	30.00	75210.00
		Total	**308770.00**

5/12/19

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore
5/12/19